



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

June 25, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of June 22, 2015:
 - **SOUTH/BELDEN ALLEY CLOSURE (In progress)**
 - Masonry at South elevation (In progress)
 - Masonry work on rooftop play area (In progress)
 - Interior demolition/abatement work in existing school building (In progress)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (In progress)
 - Install modified bituminous roofs on high roofs (Complete)
 - Continue to rough in overhead plumbing at third floor (In progress)
 - Interior wall and soffit framing (In progress)
 - Continue installation of equipment in switch gear room (In progress)
 - Continue drywall at ground and first floors (In progress)
 - Prime and paint roof trusses (Complete)
 - Start painting on ground and 1st floor (In progress)
 - Wash brick at West elevation (In progress)
 - Install terracotta on North elevation (In progress)
 - Penetration fire stopping all floors (In progress)
 - Continue framing at South beam enclosure (In progress)
 - Interior lighting installation (In progress)
 - Vibration monitoring (In progress)
 - Street sweeping (In progress as needed)
 - Enhanced pest control (In progress)

3. Upcoming Activities - Week of June 29, 2015:
 - **SOUTH/BELDEN ALLEY CLOSURE**
 - Continue masonry at South elevation
 - Continue demolition/abatement work in existing school building
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Continue installation of electrical equipment in switch gear room
 - Continue to rough in overhead plumbing at third floor
 - Interior wall and soffit framing
 - Install drywall at ground, first and second floors
 - Continue interior painting



- Continue terracotta on North elevation
- Continue penetration fire stopping all floors
- Continue interior lighting
- Vibration monitoring
- Street sweeping
- Enhanced pest control