



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

July 2, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of June 29, 2015:
 - **SOUTH/BELDEN ALLEY CLOSURE** (*in progress*)
 - Continue masonry at south elevation (*in progress*)
 - Masonry work on rooftop play area (*in progress*)
 - Existing building interior demolition and abatement work (*in progress*)
 - Continue mechanical, electrical and plumbing rough-ins at all floors (*in progress*)
 - Continue to rough-in overhead plumbing at third floor (*complete*)
 - Interior wall and soffit framing (*complete*)
 - Continue installation of equipment in switchgear room (*in progress*)
 - Continue drywall at ground and first floors (*complete*)
 - Start drywall installation on second and third floors (*in progress*)
 - Prime and paint roof trusses (*in progress*)
 - Start painting on ground and first floors (*in progress*)
 - Install terra cotta on north elevation (*in progress*)
 - Penetration firestopping at all floors (*in progress*)
 - Continue framing at south beam enclosure (*complete*)
 - Interior lighting installation (*in progress*)
 - Ceiling grid installation (*in progress*)
 - Start rough-in for window AC units (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of July 6, 2015:
 - **SOUTH/BELDEN ALLEY CLOSURE**
 - Continue masonry at south elevation
 - Continue abatement and demolition work in existing school
 - Continue mechanical, electrical and plumbing rough-ins at all floors
 - Continue installation of electrical equipment in switchgear room
 - Continue to rough-in for window AC units
 - Continue ceiling grid installation
 - Continue drywall installation on second and third floors
 - Continue interior painting



- Install handrails in stairways
- Start window frame installation
- Continue penetration firestopping at all floors
- Vibration monitoring
- Street sweeping
- Enhanced pest control