



Richard J. Daley Center
50 W. Washington Street
Room 200
Chicago, Illinois 60602
(312) 744-3090
Fax: (312) 744-8005
www.pbcchicago.com

Chairman
RAHM EMANUEL
Mayor
City of Chicago

Executive Director
FELICIA S. DAMS

August 21, 2015

Lincoln Elementary School Annex Project Progress Update and Look-Ahead Schedule

1. Project Schedule:
 - Project tracking on schedule

2. Current Activities - Week of August 17, 2015:
 - Peoples Gas service installation (*in progress*)
 - Doors and hardware (*in progress*)
 - Continue demo work (*in progress*)
 - Lift structural support (*in progress*)
 - Install kitchen equipment (*in progress*)
 - Locker installation (*in progress*)
 - Fence post installation (*in progress*)
 - Elevator foundation and structural support (*in progress*)
 - Continue painting (*in progress*)
 - Architectural beam enclosure (*in progress*)
 - Continue fire alarm work (*in progress*)
 - Finish trim for electric and HVAC (*in progress*)
 - Acoustical tile installation (*in progress*)
 - Flooring installation (*in progress*)
 - Install bathroom fixtures: sinks, toilets and partitions (*in progress*)
 - Continue rough-in for window AC units (*in progress*)
 - Window installation (*in progress*)
 - Concrete sidewalk installation (*in progress*)
 - Vibration monitoring (*in progress*)
 - Street sweeping (*in progress as needed*)
 - Enhanced pest control (*in progress*)

3. Upcoming Activities - Week of August 24, 2015:
 - Peoples Gas service installation
 - Fire alarm test
 - Furniture/equipment delivery
 - Lift structural support
 - Continue kitchen equipment/trim installation
 - Elevator foundation and structural support
 - Continue rough-in for window AC units
 - Install dichroic glass
 - Install guardrail



- Fence panel
- Sports netting
- East/west roof limestone coping cap
- Install ornamental iron fence
- Locker installation
- Interior and exterior signage
- Continue acoustical tile installation
- Continue interior painting
- Window shade installation
- Continue installation of bathroom fixtures: sinks, toilets and partitions
- Continue finish trim for electric and HVAC
- Concrete sidewalk
- Interior cleaning
- Vibration monitoring
- Street sweeping
- Enhanced pest control