



**Public Building Commission of Chicago
Contractor Payment Information**

Project: Taylor Lauridsen

Contract Number: 1469

General Contractor: BURLING BUILDERS

Payment Application: 4

Amount Paid: \$324,030.42

Date of Payment to General Contractor:

The posting of all or any portion of a contractor's payment application on the PBC's website is done solely for the purpose of providing information to subcontractors with respect to the amount the contractor has requested as payment for its subcontractors on the posted portion of the payment application. The posting of this information is provided for in the PBC's Standard Terms and Conditions For Construction Contracts Section 16.09 entitled, Prompt Payment To Subcontractors. The PBC makes no representations or warranties with respect to any of the information provided by contractors on the contractors' payment applications. If you are a subcontractor, and have any questions regarding the information on a posted payment application, you should contact the general contractor.

INO:

1469.4.3397

Contract # 1469
Pay app # 4
26% complete
PO copy

PUBLIC BUILDING COMMISSION OF CHICAGO
EXHIBIT S
CERTIFICATE OF ARCHITECT - ENGINEER

Date: 1/19/09

Project: Taylor Lauridsen Fieldhouse
Monthly Estimate No.: 4
For the Period: 12/1/08 to 12/31/08
Contract No.: 1469

1/28/09
Pls give
Checks to
Accepted

To: Public Building Commission of Chicago
In accordance with Resolution No. _____ adopted by the Public Building Commission on _____ relating to the
\$_____ Revenue Bonds issued by the Public Building Commission of Chicago for the financing of this project (and all terms used
herein shall have the same meaning as in said Resolution), I hereby certify to the Commission and to its Trustee, that:

- Obligations-in-the-amounts-stated-herein-have-been-incurred-by-the Commission and that each item thereof is a proper charge against the Construction Account and has not been paid; and
- No amount hereby approved for payment upon any contract will, when added to all amounts previously paid upon such contract, exceed 90% of current estimates approved by the Architect - Engineer until the aggregate amount of payments withheld equals 5% of the Contract Price (said retained funds being payable as set forth in said Resolution).

THE CONTRACTOR: Burling Builders, Inc.
44 W. 60th Street Chicago, IL 60621

FOR: Taylor Lauridsen Fieldhouse
Is-now-entitled-to-the-sum-of: \$324,030.42

Vendor Number BURL418
 Agency-Bond-Fund 06 - 58 - 21
 Project Number 11020
 Cost Code 06.04 524300-339
 Contract #&C.O. 1469
 Amount \$324,030.42
 Approval Date 1/28/09

ORIGINAL CONTRACT PRICE	\$6,941,000.00
ADDITIONS	\$0.00
DEDUCTIONS	\$0.00
NET ADDITION OR DEDUCTION	\$0.00
ADJUSTED CONTRACT PRICE	\$6,941,000.00

I hereby certify that the goods or services indicated were received and that they are as described and at the price prescribed in the contract.
Julie Stroeh 1-20-09
 PM Approval & Date

TOTAL AMOUNT EARNED	\$1,802,903.43
TOTAL RETENTION	\$180,290.34
a) Reserve Withheld @ 10% of Total Amount Earned, but Not to Exceed 5% of Contract Price	\$180,290.34
b) Liens and Other Withholding \$	_____
c) Liquidated Damages Withheld \$	_____
TOTAL PAID TO DATE (Include this Payment)	\$1,622,613.09
LESS: AMOUNT PREVIOUSLY PAID	\$1,298,582.67
AMOUNT DUE THIS PAYMENT	\$324,030.42

Architect - Engineer

Public Building Commission of Chicago
Exhibit A
CONTRACTOR'S SWORN STATEMENT AND AFFIDAVIT FOR PARTIAL PAYMENT

Contract #1469

Pay Application 4
1/19/2009

STATE OF Illinois)
County of Cook)ss.

THE AFFIANT, being first duly sworn, on oath deposes and says that he is Vice President - Operations of Buring Builders, Inc., 44 W. 60th Street, Chicago, IL 60621, 888-224-3294 and duly authorized to make this Affidavit in behalf of said corporation and for himself individually; that he is well acquainted with the facts herein set forth and that said corporation is the contractor with the Public Building Commission of Chicago Owner, under Contract No. 1469 dated the 20th day of May, 2008, for Taylor Lauridsen Fieldhouse, 704 West 42 42nd Street, Chicago, IL 60609

*That, the following statements are made for the purpose of procuring a partial payment on \$324,030.42

under the terms of said Contract:

*that the work for which payment is requested has been completed, free and clear of any and all claims, liens, charges, and expenses of any kind or nature whatsoever and full compliance with the Contract Document and the requirements of said Owner under them;

*that for the purposes of said Contract, the following persons have been contracted with, and have furnished or prepared materials, equipment, supplies and services for, and have done labor on said improvement;

*that the respective amounts set forth opposite their names is the full amount of money due and to each of them respectively;

*that this statement is a full, true, and complete statement of all such persons and of the full amount now due and the amount heretofore paid to each of them for such labor, materials, equipment, supplies and services furnished or prepared by each of them to or on account of said work stated:

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
T & D - 20W327 Belmont Place Addison, IL	Excavation	275,900.00	186,950.00	18,695.00	168,255.00	0.00	107,645.00
Beverly - 1514 West Pershing Rd. Chicago, IL 60609	Asphalt Paving	11,125.00	0.00	0.00	0.00	0.00	11,125.00
Arc Underground 2114 W. Thomas St Chicago, IL 60622	Site Concrete	85,000.00	0.00	0.00	0.00	0.00	85,000.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Site Furnishings	10,185.00	0.00	0.00	0.00	0.00	10,185.00
Fence Masters - 20400 S. Cottage Grove Ave Chicago Heights, IL 60411	Fences & Gates	13,900.00	0.00	0.00	0.00	0.00	13,900.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Flag poles	11,100.00	0.00	0.00	0.00	0.00	11,100.00
F. Garcia - P.O. Box 572 Berntown, IL, 60011 Chicago, IL	Landscaping	153,000.00	0.00	0.00	0.00	0.00	153,000.00
Buring Builders, Inc.- 44 W. 60th St. Chicago, IL	Furnish Topsoil	20,000.00	0.00	0.00	0.00	0.00	20,000.00
D & B Constr. - 400 West 76th St. Chicago, IL 60620	Structural Concrete	168,258.34	77,949.12	7,794.91	70,154.21	0.00	88,104.13
Buring Builders, Inc.- 44 W. 60th St. Chicago, IL	Structural Concrete	54,050.88	54,050.88	5,405.09	48,645.79	0.00	5,405.09
Advance - WY 5104 Hwy 144 Random Lake, WI, 53075	Structural Precast	563,000.00	519,000.00	51,900.00	353,700.00	113,400.00	95,900.00
Buring Builders, Inc.- 44 W. 60th St. Chicago, IL	Countertops	23,000.00	0.00	0.00	0.00	0.00	23,000.00
Carlo Steel - 3100 E. 87th St. Chicago, IL	Structural Steel	780,000.00	308,433.45	30,843.35	214,871.60	82,918.51	502,408.90
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Custom Casework	13,000.00	0.00	0.00	0.00	0.00	13,000.00
Buring Builders, Inc.- 44 W. 60th St. Chicago, IL	Concrete/Resins Panels	91,000.00	0.00	0.00	0.00	0.00	91,000.00
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60525	Traffic Coatings	8,150.00	0.00	0.00	0.00	0.00	8,150.00
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60526	Waterproofing	5,500.00	0.00	0.00	0.00	0.00	5,500.00
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60527	Graffiti Coating	17,700.00	0.00	0.00	0.00	0.00	17,700.00
Spray Insulations 7831 North Nagle Avenue Morton Grove, IL 60053	Spray Foam Insulation	58,000.00	0.00	0.00	0.00	0.00	58,000.00
M. Cannon - 1765-G Cortland Ct Addison, IL 60101	Single Ply Roofing	86,000.00	0.00	0.00	0.00	0.00	86,000.00
Nations - 901 Senny Drive Waukesha, WI 53185	Sheet Metal Roofing	300,483.09	45,180.00	4,518.00	0.00	40,662.00	259,821.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Skylights	21,010.00	0.00	0.00	0.00	0.00	21,010.00
Sager Sealant Corporation - 708 E. Elm Ave LaGrange, IL 60527	Sealants and Caulking	3,900.00	0.00	0.00	0.00	0.00	3,900.00
Precision Metals 5265 N. 124th St Milwaukee, WI 53225	Steel Doors and Frames	83,500.00	0.00	0.00	0.00	0.00	83,500.00
House of Doors 9038 West Ogden Ave. Brookfield, IL 60513	Overhead Doors	9,825.00	0.00	0.00	0.00	0.00	9,825.00
WJ Connelly - 8856 W. 47th St. Brookfield, IL	Entrance Doors/Windows	265,500.00	25,825.00	0.00	25,825.00	0.00	239,675.00

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
Exel - 8448 West 151st Street Orland Park, IL 60462	Carpentry/Drywall/Insulation/Ceiling	265,000.00	0.00	0.00	0.00	0.00	265,000.00
U.C. Enterprises 2722 South Hillcock Avenue Chicago, IL 60608	Ceramic Tile	103,260.00	0.00	0.00	0.00	0.00	103,260.00
Superior Floor Covering, Inc., 14500 South Western Avenue Posen, IL 60469	Rubber/Carpets/Resilient Tile	53,950.00	0.00	0.00	0.00	0.00	53,950.00
Krieger Specialty Flooring, Inc.- Falling Waters Blvd Lindenhurst, IL 60046	Athletic Flooring	66,000.00	0.00	0.00	0.00	0.00	66,000.00
Durrango - 2846 Coastal Drive Aurora, IL 60503	Painting	62,000.00	0.00	0.00	0.00	0.00	62,000.00
City Cottage Group 2907 S. Wabash Chicago, IL 60616	Toilet Partitions	26,190.00	0.00	0.00	0.00	0.00	26,190.00
City Cottage Group 2907 S. Wabash Chicago, IL 60617	Lockers	10,275.00	0.00	0.00	0.00	0.00	10,275.00
City Cottage Group 2907 S. Wabash Chicago, IL 60618	Operable Partitions	11,108.00	0.00	0.00	0.00	0.00	11,108.00
City Cottage Group 2907 S. Wabash Chicago, IL 60619	Toilet Accessories	8,100.00	0.00	0.00	0.00	0.00	8,100.00
Pro-Bel Enterprises Ltd 765 Westney Road South Ajax, ON L1S 8W1	Exterior Building Maintenance Sys.	11,400.00	0.00	0.00	0.00	0.00	11,400.00
City Cottage Group 2907 S. Wabash Chicago, IL 60619	Scoreboard	5,886.00	0.00	0.00	0.00	0.00	5,886.00
City Cottage Group 2907 S. Wabash Chicago, IL 60620	Gym Equipment	38,350.00	0.00	0.00	0.00	0.00	38,350.00
City Cottage Group 2907 S. Wabash Chicago, IL 60621	Foot Grilles	8,904.00	0.00	0.00	0.00	0.00	8,904.00
City Cottage Group 2907 S. Wabash Chicago, IL 60622	Telescoping Bleachers	13,430.00	0.00	0.00	0.00	0.00	13,430.00
City Cottage Group 2907 S. Wabash Chicago, IL 60623	Miscellaneous Specialties	3,905.00	0.00	0.00	0.00	0.00	3,905.00
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	Security and CCTV	22,000.00	0.00	0.00	0.00	0.00	22,000.00
Thomas Adamson 921 West Van Buren Chicago, IL 60607	Plumbing	263,000.00	38,050.00	3,805.00	27,000.00	7,245.00	228,755.00
ECI Mechanical, LLC 9951 West 190th Street Mokena, IL 60448	HVAC	701,500.00	16,735.00	1,673.50	15,061.50	0.00	686,438.50
Indie Energy 1020 Church Street Evanston, IL 60201	Ground Source Heat Exchange	175,000.00	81,250.00	8,125.00	44,437.50	28,687.50	101,875.00
Brelec Electrical Inc., 7720 Gross Point Road Skokie, IL 60077	Electrical	405,000.00	35,000.00	3,500.00	4,500.00	27,000.00	373,500.00
J. E. Manzi 826 Busse Highway Park Ridge, IL 60068	Scheduling Consultant	15,000.00	9,330.00	0.00	8,400.00	930.00	5,670.00
IPC Green Solutions 1369 West Hubbard Street STE 1-W Chicago, IL 60622	LEED Consultant	24,000.00	15,000.00	0.00	14,000.00	1,000.00	9,000.00
National Survey-30 South Michigan Ave., Chicago, IL 60603	Site Survey	22,880.00	18,333.50	0.00	17,501.00	832.50	4,546.50
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	PBC Change Order Contingency	460,000.00	0.00	0.00	0.00	0.00	460,000.00
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	General Requirements	564,038.78	146,650.08	21,493.85	99,148.11	25,008.11	436,882.56
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	Insurance	83,292.00	83,292.00	8,329.20	74,962.80	0.00	8,329.20
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	Bond	53,404.00	53,404.00	5,340.40	48,063.60	0.00	5,340.40
Burling Builders, Inc.- 44 W. 60th St Chicago, IL	Overhead & Fee	341,040.00	86,670.40	8,857.04	64,456.56	15,346.80	261,236.54
TOTAL		6,941,000.00	1,602,903.43	180,290.34	1,298,582.67	324,030.42	5,318,386.91
AMT OF ORIGINAL CONTRACT		\$6,941,000.00				TOTAL AMOUNT REQUESTED	\$1,802,903.43
EXTRAS TO CONTRACT		\$0.00				LESS 10% RETAINED	\$180,290.34
TOTAL CONTRACT AND EXTRAS		\$6,941,000.00				NET AMOUNT EARNED	\$1,622,613.09
CREDITS TO CONTRACT		\$0.00				AMOUNT OF PREVIOUS PAYMENTS	\$1,298,582.57
ADJUSTED TOTAL CONTRACT		\$6,941,000.00				AMOUNT DUE THIS PAYMENT	\$324,030.42
						BALANCE TO BECOME DUE	\$5,318,386.91

The provisions should not be construed as conferring any rights hereunder for the benefits of Subcontractors, suppliers, workers or employees, nor as enlarging or altering the application or effect of existing lien laws.

Contractor certifies

- * that to the best of its knowledge, information and belief, the work is in accordance with the Contract Documents;
- * that suppliers of materials, services, labor and all Subcontractors (including all significant sublevels thereof) are being currently paid;
- * that the amount of the payments applied for are justified;
- * that the Waiver of Lien are submitted herewith by affiant and each of the aforesaid persons, are true, correct, and genuine;
- * that each and every lien was delivered unconditionally;

NAME AND ADDRESS	TYPE OF WORK	TOTAL CONTRACT (INCLUDING C.O.'S)	TOTAL WORK COMPLETE	LESS RETENTION (INCLUDING CURRENT)	LESS NET PREVIOUSLY PAID	NET DUE THIS PERIOD	BALANCE TO BECOME DUE
------------------	--------------	-----------------------------------	---------------------	------------------------------------	--------------------------	---------------------	-----------------------

* that there is no claim either legal or equitable to defeat the validity of any of said Waivers of Lien;
 * that said Waivers of Lien include such Waivers of Lien from all Subcontractors, suppliers of materials or other agents acting on behalf of affiant in connection with the Work or arising out of the Work; and
 * that so far as affiant has knowledge or information, the said Waivers of Lien include all the labor and materials for which a claim could be made and for which a lien could be filed;
 * that neither the partial payment nor any part thereof has been assigned;
 * that said Contractor herein expressly affirms that should it at any time appear that any illegal or excess payments have been or on behalf of the PUBLIC BUILDING COMMISSION OF CHICAGO, the said Contractor will repay on demand to the PUBLIC BUILDING COMMISSION OF CHICAGO the amount or amounts so paid; and
 * that if any lien remains unsatisfied after all payments are made, the Contractor will refund the PUBLIC BUILDING all moneys that the latter may be compelled to pay in discharging such a lien including all costs and a reasonable attorney's fee.




 (To be signed by the President or a Vice President)

Joe Targett, Vice President - Operations

 (Typed name of above signature)

Subscribed and sworn to before me this 19th day of January 2009



 Notary Public

My Commission expires: _____

